



Prime Bank Limited
a bank with a difference

Facility Management Division

Prime/HO/FMD/2016/Elec/ 11782

June 02, 2016

Sub: Request for Quotation (RFQ) for Electrical Works of additional space of Data Center of IT I&P Division, Head Office, Dhaka.

Dear Sir,

Please refer to above mentioned subject. For this purpose, we are inviting you to submit financial offer along with detail technical specification in your letterhead pad using format of Annex-A.

Terms & Conditions:

1. Delivery & Installation:

A. From ready-stock (1 week).

B. The supplier will deliver & install the products to the Bank's selected location. No additional cost will be paid by the bank for transportation.

C. In case of supply of interior quality/defective goods; any change request by Prime Bank must be entertained.

2. Payment: Payment will be made within 30 (Thirty) days from receipt of bill from the Supplier. Payment will be made as per the following terms and conditions:

A. 90% of the unit price will be paid after satisfactory installation of the equipment & subsequent certification of concerned user.

B. Remaining 10% of the unit price will be paid to the Supplier after 06 (Six) months of satisfactory operation of the equipment.

C. Bank will deduct VAT & AIT as per govt. rules.

D. Bill of materials will be settled as per requirement of site.

3. Warranty: 2 (Two) years full warranty. During this period, the vendor shall repair any kind of defects including replacement of any parts at its own cost or replace the equipment if necessary.

4. Support Level: The Supplier shall provide immediate response either by phone, e-mail, and fax or by person to any of the Purchaser's queries related to support and service.

6. After going through the terms & conditions, if you are interested to participate in the bidding process:

A. Please submit your proposal in your company's letterhead pad as per format given in this page and signature of your company's authorized representative and must be submitted at the tender box of our office on 07.06.2016 from 10:30 am to 3.00 pm. No quotations shall be dropped before or after this time period.

B. Please return this letter with signature of authorized signatory and seal of the company as proof of acceptance of the terms & conditions.

C. For kind of query, you may contact with Engr. Md. Mahfuzur Rahman, Senior Executive Officer (Phone: 9567265 Extn. 425, Cell: 01730028366).

Thanking you.


Saif-Ul Alam Md. Al-Amin
Senior Vice President



Bill of Quantity (BOQ)

| 1 RAISED FLOOR WORKS | | | | | |
|--------------------------------|---|-----|------|-----------------|------------------|
| S/N | Description | Qty | Unit | Unit Price, Tk. | Total Price, Tk. |
| i | Complete product package of Raised Floor Systems (ISO floor); Panel Size: 600 X 600 mm. Type: Cementious Panel Granite Standard (Solid Panel), Surface: laminate surface finish which is antistatic, extremely wear-resistant, and easy to clean; Steel Section Pedestal, Raised Floor Height: 450mm (Brand & Assemble: Please mention) | 572 | sft | | |
| ii | Perforated Raised Floor (Panel Size: 600X600mm) (Brand & Assemble: Please mention) | 28 | sft | | |
| iii | Double cup suction panel lifter. | 1 | nos | | |
| iv | Grounding block with 12 Connections, standard (including all installation accessories) | 2 | nos | | |
| v | FLOOR INSULATION UNDER THE RAISED FLOOR: To supply, fitting and fixing of Thermal Insulation with Both side Antistatic Foil Paper pasting (Top Side Foil Cloth And Down Side Plain Foil Paper) for Heat Preservation and Sound Absorption. | 416 | sft | | |
| vi | Stair case made with SS Box & SS Sheet, All complete. (Size: 5'-0"X 2'-0") | 1 | nos | | |
| vii | PORTABLE RAMP: Portable ramp for transporting equipment made with SS Box & SS Sheet, All complete. (Size: 5'-0"X 4'-0") | 1 | nos | | |
| viii | Installation charge of Raised floor fittings. | 1 | Lot. | | |
| Sub-Total (Raised Floor Works) | | | | | |

| 2 CABLE TRAY AND LADDER (Power and Network) | | | | | |
|--|---|-----|------|-----------------|------------------|
| S/N | Description | Qty | Unit | Unit Price, Tk. | Total Price, Tk. |
| SL | DESCRIPTION OF ITEMS | | | | |
| i | Commando Socket Power Cable Tray: 16 & 18 SWG Sheet steel fabricated Ceiling mounting with inside cable laying with cover. Siemens gray power coated Orange color painting. 12"X8" | 120 | RFT | | |
| ii | Accessories | 1 | Lot | | |
| iii | Installation, Testing & Commissioning | 1 | Job | | |
| Sub-Total (Cable Tray And Ladder) | | | | | |



Prime Bank Limited

a bank with a difference

Facility Management Division

| 3 | ELECTRICAL CABLES | | | | |
|-------------------------------|---|-----|------|-----------------|------------------|
| S/N | Description | Qty | Unit | Unit Price, Tk. | Total Price, Tk. |
| i | Industrial Socket: 32 A Clipsal/ Legrand Industrial/ Commando Socket | Pcs | 14 | | |
| ii | Insulated Cable for Commando Sockets: Brand: BRB Cable 3x6rm BYM Plained annealed Copper conductor. PVC insulated PVC shielded 1 core cable rated voltage: 300/500V, Applicable Specification : VDE 0271, BDS 901:85, Permissible Voltage: 720/1200 Fixed: -40 to +70°C | 280 | Mtr | | |
| Sub-Total (Electrical Cables) | | | | | |

| 4 | Temperature and Humidity Meter | | | | |
|--|--|-----|------|-----------------|------------------|
| S/N | Description | Qty | Unit | Unit Price, Tk. | Total Price, Tk. |
| i | Brand: (Please mention) Country of Assemble: (Please mention) Features: * Display temperature, humidity and time simultaneously.* Desktop placing or wall hanging. * Memory of Max & Min measuring value, 12/24 hours display system. * °C/°F unit selectable, Integral-hour alarm function. * Alarm function, Clock & calendar function (month and date) * large-character LCD display* Multi-function* Low power consumption * High stability & accuracy, Dimensions: 100*108*20mm,Power supply: 1.5V AAA battery (one piece),Dimensions: 100*108*20mm, | 1 | Nos | | |
| Sub-Total (Temperature and Humidity Meter) | | | | | |



Prime Bank Limited

a bank with a difference

Facility Management Division

| 5 | ENVIRONMENT MONITORING SYSTEM (EMS) | | | | |
|---|---|-----|------|-----------------|------------------|
| S/N | Description | Qty | Unit | Unit Price, Tk. | Total Price, Tk. |
| i | Water Detector with 50ft Leak Sensor Cable Brand: Model: Origin: Ideal for covering large areas. Compatible with sensor Probe and security Probe series. Protect water sensitive equipment from potential disaster. Notifications via E-mail, SNMP trap, SMS and more. Comes in extendable 50ft lengths, or pre order custom length. Powered by the sensor Probe/security Probe base unit, No additional power required. Will report critical state if cable is cut or damaged. | 1 | Set | | |
| ii | UTP Cable Brand: Origin: | 1 | Lot | | |
| iii | Installation, Testing and Commissioning | 1 | Job | | |
| Sub-Total [Environment Monitoring System (EMS)] | | | | | |

| | |
|--------------------------------------|--|
| Total Price (1+2+3+4+5), Taka | |
| In words: | |